

North Dakota Department of Transportation NEWS

May 23, 2008

For more information, contact:

Mike Kopp, Public Information Coordinator, Memorial Bridge, (701) 471-8509

NDDOT Communications, (701) 328-2671

Doug Fercho, ND DOT, (701) 220-8720

Crews adding median barrier and other elements to Memorial Bridge Form stripping, clean up and demobilization underway

Bismarck – Now that the first phase of the Memorial Bridge deck has been completed, crews are attending to other traffic elements of the bridge such as median barriers, curbs and gutters. When workers return from the Memorial Day holiday weekend, they plan to pour 250-300 feet of curb each day until completed. After curbs and medians are poured and cured, railing will be installed. Workers will also begin building the five overlooks; one over each river pier.

Other work planned for May 27-30:

- Set concrete forms and placing reinforcement steel for west plaza base.
- Remove and clean up causeway, restoring sandbar to natural condition.
- Install conduit inside steel girders.
- Remove wooden deck forms from between girders.
- Remove deck bracing from inside the steel girders.

###